



Pocono Mountains Municipal Airport - Project Status Report
Authority Meeting:
March 18, 2020

Task Order #4 –Construct North Ramp Taxiways (Delta Project 15128) – Construction Phase

- Work to be completed in the spring:
 - Grass growth & rut cleanup
 - Pavement repairs on the large low spot which holds water on the new apron
- A Change Order for leeward to adjust the Contract Time and add the 2 additional work items will be prepared once Leeward completes the pavement repair.
- Leeward previously indicated the apron pavement repairs would be completed mid-April. Current events may impact that, Delta will coordinate with Leeward as things progress.

Task Order #5 – Construct T-Hangars

- The project began November 4, 2019. Today is calendar day 136 of 260. No significant work has occurred in the past several weeks.
- Work is anticipated to recommence in early April.
- The scope of Change Order #2 for Code revisions has been finalized at a total of \$10,158. This cost is supported 100% by available LSA funds.
- Delta will circulate the Change Order for execution.

Task Order #6 - Snow Removal Equipment Building (SRE)

- Delta met with Dave, John & the MCCD in late February to discuss permitting. A minor relaxation of efforts was agreed to so long as 20% of the hangar foundation is converted to grass. This *should* eliminate the need to construct new stormwater controls. The requirement for a NPDES Major Modification remains, however.
- Delta is soliciting a new cost proposal for this work, and one which will (hopefully) conform to what the BOA would like to see, and then will provide a new Task Order for review. Once the BOA approves this, the Authority can apply for the grant in DotGrants.

Fuel Farm

- Delta forwarded the IFE package to Greg on March 13. This will need to be complete prior to filing for the TA.
- This should be complete by April 1. Unknown how current events may impact BOA timelines.

Other Items

- None

END STATUS REPORT