



**Pocono Mountains Municipal Airport - Project Status Report**  
**Authority Meeting:**  
**March 20, 2019**

**Task Order #4 –Construct North Ramp Taxiways (Delta Project 15128) – Construction Phase**

- The project is on a Winter Stop.
- If the Airport sees any site issues needing attention during the Stop, please contact Delta.
- Change Order #1 has been signed by all parties and final copies are out to all.
- Delta’s amended Task Order for the additional project contract time is with the BOA .

**Letter Agreement #1 (NPDES Industrial Permitting)**

- The Industrial NPDES Permit draft permit has been issued.
- Delta discussed permitting compliance services with Rich and Rettew and Rettew is going to provide a full-scope proposal for review.

**Task Order #5 – Construct T-Hangars**

- The final design is in progress.
- The final scope is:
  - Site 1 = 12 unit T-hangar building
  - Site 2 = 60x65’ hangar on south end as an Alternate
  - Site 3 = demolish existing building at grade as an Alternate
- A preapplication meeting with the MCCD was held on March 7. The submission to the MCCD was made on March 19.
- The 90% review plans are proposed to be ready for agency review by March 29.
- Review plans will be submitted to the Township (Bureau Veritas) and the BOA for review.
- Delta has been in discussions with the power company. Site 1 will include a poll-mounted transformer to the meter on the north face of the building
- Site 2 transformer location options should be discussed with the Authority.

**Other Items**

- Delta has been working with Greg on the TA for mowing equipment. The BOA has approved equipment for two zero-turn mowers and one mowing deck. The grant will support \$30,000 of the approximate \$43,000 project cost. Delta will have some papers for Dave Moyer to sign at the meeting.

**END STATUS REPORT**