



Pocono Mountains Municipal Airport - Project Status Report

Authority Meeting:

October 21, 2020

Task Order #4 –Construct North Ramp Taxiways (Delta Project 15128) – Construction Phase

- Basin 2 is the only outstanding grass item.
- Leeward will mill & repave the apron low spot October 29.
- The MCCD has approved the Stormwater Record Drawings for recording. Dave to sign at the meeting and Adam facilitate recording.
- The BOA has requested grant closure on this project in the next 2 weeks. I will discuss items to do this:
 - Final invoices, Contractor Pay Request and Change Order
 - Final Warranty & Bonds
- Has the hold sign been repaired?

Task Order #5 – Construct T-Hangars

- The hangar is complete and has passed the Occupancy Inspection.
- The Township has granted a temporary OC Permit until the ADA access between the T-hangar and the North Hangar is resolved. Adam is to draft an ADA appeal letter for Bill Burton.
- Hangar occupancy is proposed for October 26.
- Until 12 has a broken door switch, should be repaired this week.
- Grimm is to demolish the old hangars once new one is occupied. Demolition will leave the east-end unit and office space to park the fuel truck in.
- Grimm has provided hangar documents/manuals to Delta this week, Delta will review.
- Please indicate any remaining hangar punchlist items.

Task Order #6 - Snow Removal Equipment Building (SRE)

- Due to State & Local procurement issues, we must bid the non-federal portion of the SRE building (the extra 2 bays) with the federal portion (the original 2 bays). We can do with Alternates:
 - Alt 1 = the 4-bay building (2 Fed + 2 State)
 - Alt 2 = the federal 2-bay building only
 - However, if the Authority is committed to building the complete 4 bay building and matching the State grant, there is no need to bid the 2-bay building Alternate.
- Delta is to meet with Dave & Karl prior to the Authority meeting to clarify a few details on this.
- The BOA made a Tentative Allocation offer for the Capital Budget grant to support the non-Federal portion of the building (\$250,000 State funds to be matched with Local funds). Delta has confirmed with the BOA this TA can wait until the Spring to accept (once bids are received).

Task Order #7 - Fuel Farm (ADP-2019-PMMAA-00034)

- Delta is proceeding with the Design.
- Delta has worked with George B. on alternate grant applications.

Other Items

- The \$69,000 CARES Act grant is in place. Once the Authority has costs to submit against this, Delta will coordinate their reimbursement in DotGrants. Per the BOA, costs for crack sealing and remarking ARE eligible.

END STATUS REPORT

3544 N PROGRESS AVE, SUITE 200, HARRISBURG, PA 17110

P. (717) 652-8700 F. (717) 652-8371 WWW.DELTAAIRPORT.COM