



## **Pocono Mountains Municipal Airport - Project Status Report**

**Authority Meeting:**

**December 18, 2019**

### **Task Order #4 –Construct North Ramp Taxiways (Delta Project 15128) – Construction Phase**

- Work to be completed in the spring:
  - Grass growth & rut cleanup
  - Pavement repairs on the large low spot which holds water on the new apron
- A Change Order for leeward to adjust the Contract Time and add the 2 additional work items will be prepared once Leeward completes the pavement repair.

### **Task Order #5 – Construct T-Hangars**

- The project began November 4, 2019. Today is calendar day 45 of 260.
- Perimeter concrete footers and block wall are complete.
- North side foundation and interior columns are next items, once weather permits.
- Delta responded to the Township Code Review letter on December 12. We will follow up with Bill Burton.

### **Task Order #6 - Snow Removal Equipment Building (SRE)**

- Delta provided an Independent Fee Estimate (IFE) package to Greg on December 11. The Authority should complete the IFE prior to continuing the contract process.

### **Fuel Farm**

- A TA has been offered, Delta is preparing a scope for January.

### **Other Items**

- Delta provided a letter to Ron indicating our desire to receive the RFP for aviation services.

**END STATUS REPORT**