



Pocono Mountains Municipal Airport - Project Status Report

Authority Meeting:

March 2021

Task Order #5 – Construct T-Hangars

- Delta is to draft an ADA appeal letter to the State Department of Industry and Labor per direction from Bill Burton.
- Fulfab is working on their schedule to complete the door sealing.
- LSA has approved up to \$10,000 to install carpet in the office unit. Airport to obtain at least 2 quotes.
- Delta has closeout paperwork for Dave to sign (NPDES items).
- Delta has completed the record drawings and final project report.

Task Order #6 - Snow Removal Equipment Building (SRE)

- Delta is proceeding on the design of the 4-bay building. We plan to have 90% review plans ready by April 10.
- The plans will indicate the FAA and non-FAA work for bidding and cost tracking purposes.
- MCCD has approved the NPDES application package and is now conducting the Technical Review.
- Delta is preparing the CA phase contract for this project.

Task Order #7 - Fuel Farm (ADP-2019-PMMAA-00034)

- Delta is proceeding with the Design. We plan to have 90% review plans ready by April 10.
- MCCD has approved the NPDES application package and is now conducting the Technical Review.
- Delta is preparing the CA phase contract for this project.

Other Items

- Approximately \$19,000 has been submitted and paid from the \$69,000 CARES Act grant (crack seal and marking). This is all costs to date, understand more to come in the spring.
- The FAA has issued a new grant program (CRRSAA) which will provide an additional \$23,000 to the Airport for operational expenses. The BOA will be working on the grant applications in the coming weeks.

END STATUS REPORT