

Pocono Mountains Municipal Airport - Project Status Report Authority Meeting: November 17, 2021

Task Order #5 – Construct T-Hangars

• The final grant reimbursement has been accepted by the BOA and final payment should be made within a few weeks.

Task Order #6 - Snow Removal Equipment Building (SRE)

- MCCD permit expiration date coordination in progress.
- Greg coordinating proposed construction contract with BOA.
- Bidding advertisement to be end of 2021 or early 2022 using standard bidding process.
- We do need to expend \$40,000 of "expiring" FAA funds by July 2022, so construction needs to begin in the spring of 2022.
- Delta has updated the online TA with the proposed schedule and confirmed the BOA supports it.
- The non-AIP portion of the building will still require a \$200,000 +/- match to the Capital Budget grant.

Task Order #7 - Fuel Farm (ADP-2019-PMMAA-00034)

- MCCD permit expiration date coordination in progress.
- Delta is preparing the CA phase contract for this project. This will require an IFE and we will provide documents to Greg.
- The 100% Review plans will be sent out November 16, 2021.
- The TA schedule has been updated in DotGrants and the BOA is supportive of it.
- Anticipate advertisement in late 2021 or early 2022.

CARES Money (\$69,000)

• The final reimbursement was submitted for this. Once payment is made the grant may be closed.

CRRSAA Grant (\$23,000)

- This grant is in place.
- The BOA has concurred with using this grant to fund the current balance on the runway marking (\$2,692.51) as well as the future \$9,000 +/- to be incurred for crack sealing.

ARA Grant (\$59,000)

- The American Rescue Plan Act of 2021 is providing an additional \$59,000 to the Airport. Any ideas for their use should be coordinated with the BOA.
- The BOA indicated a grant offer would be made by the end of the year.

3544 N PROGRESS AVE, SUITE 200, HARRISBURG, PA 17110

Other Items

- Hangar Construction. The Airport has \$1.3 million remaining in the same Capital Budget line item that gave \$800,000 to the T-hangar. Delta has updated this project in JACIP, but the Airport will still need to submit a request to *release* these funds during the submission window.
 - The BOA announced today that the submission deadline for project releases is December 10, 2021. Delta can prepare and coordinate this request in JACIP and with Greg.
 - The BOA expects any funds released from this program has a path to begin work in 2022.

END STATUS REPORT